

OL/NBPO WEEKLY REPORT - PERIOD ENDING 06 MARCH 1984

I. PROGRESS REPORTS ON TASKS ASSIGNED BY THE DCI/DDCI:

NO TASKS.

II. ITEMS OR EVENTS OF MAJOR INTEREST THAT HAVE OCCURRED DURING THE PRECEDING WEEK:

NEW BUILDING PROJECT. NEW BUILDING PROJECT OFFICE REPRESENTATIVES MET WITH OL, DTE, AND FBIS TO DISCUSS NEW NON-OFFICE SPACE REQUIREMENTS. THERE IS A GROWING CONCERN FOR THESE NEW NON-OFFICE SPACE REQUIREMENTS WHICH ARE ABOVE AND BEYOND THE COMPONENTS' ORIGINAL 1987 PROJECTED SPACE REQUIREMENTS. A PLANNING EFFORT IS UNDERWAY TO ATTEMPT TO CONSOLIDATE WITHIN THE EXISTING BUILDING AND NEW BUILDING THE REQUESTS FOR SUCH SPACE AS LIBRARIES, CLASSROOMS, COPY CENTERS, LOUNGES, AND CONFERENCE ROOMS.

III. SIGNIFICANT EVENTS ANTICIPATED DURING THE COMING WEEK:

NEW BUILDING PROJECT

- A. THE CIR TRAFFIC ADVISORY COMMITTEE IS SCHEDULED TO MEET ON 13 MARCH 1984 TO SELECT THE ROAD IMPROVEMENT ALTERNATIVES TO BE INCLUDED IN THE FINAL DESIGN REPORT ON OFFSITE ROAD IMPROVEMENTS. THIS ACTION, ORIGINALLY SCHEDULED FOR 21 FEBRUARY 1984, WAS DELAYED TO ALLOW THE MCLEAN CITIZENS ASSOCIATION TIME TO FORMULATE A COMMUNITY POSITION.
- B. GENERAL SERVICES ADMINISTRATION IS SCHEDULED TO OPEN BIDS FOR THE FIRST CONSTRUCTION CONTRACT ON 13 MARCH 1984.
- C. REPRESENTATIVES FROM GENERAL SERVICES ADMINISTRATION, HEADQUARTERS ENGINEERING BRANCH, REAL ESTATE AND CONSTRUCTION DIVISION, OL, AND THE NEW BUILDING PROJECT OFFICE, OL, WILL MEET WITH SMITH, HINCHMAN & GRYLLS' STAFF IN DETROIT ON 13, 14, AND 15 MARCH 1984 TO CONCLUDE THE REVIEW OF THE 100 PERCENT SUBMISSION FOR BID PACKAGE NO. 3, POWERHOUSE MODIFICATION.
- D. REPRESENTATIVES FROM OFFICE OF LOGISTICS PROCUREMENT DIVISION AND NEW BUILDING PROJECT OFFICE WILL MEET WITH SENIOR SMITH, HINCHMAN & GRYLLS PERSONNEL TO CONCLUDE NEGOTIATIONS ON A CHANGE OF SCOPE FOR THE DESIGN CONTRACT.
- E. ACTION HAS BEEN TAKEN TO TRANSFER \$47 MILLION TO GENERAL SERVICES ADMINISTRATION FOR NEW BUILDING CONSTRUCTION.

STAT

CHIEF, NEW BUILDING PROJECT OFFICE, OL

DISTRIBUTION:

- 1 - D/OL
- 1 - C/I&MSS/OL